

SPRING LAKE PARK PRELIMINARY SCHEDULE (subject to change)

Sanburnol, Elm, and 83rd Ave. project - 2024

SEPTEMBER 1ST SUBSTANTIALLY COMPLETE	June 3rd	June 10th	June 17th	June 24th	July 1st	July 8th	July 15th	July 22nd	July 29th	August 5th	August 12th	August 19th	August 26th	September 2nd
85th/SANBURNOL DRIVE														
Traffic control/Erosion control														
Lower Iron														
Reclaim														
Storm Sewer														
Curb														
Common ex/tolerance														
Pave base/binder														
Raise iron														
Restoration														
Pave wear														
Pavement markings														
83rd (Start date will change. Notice will be given)														
Removals														
Curb/Walk														
Patching														
Mill														
Pave wear														
Restoration														
Pavement markings														

Schedule will change due to utility conflicts, weather conditions, plan changes, unforeseen conditions, work load, and road restrictions

This is a preliminary schedule and will change. Please contact North Valley for an updated schedule.

SPRING LAKE PARK PRELIMINARY SCHEDULE

SEPTEMBER 1ST SUBSTANTIALLY COMPLETE

	June 3rd	June 10th	June 17th	June 24th	July 1st	July 8th	July 15th	July 22nd	July 29th	August 5th	August 12th	August 19th	August 26th	September 2nd
85th/SANBURNOL DRIVE														
Traffic control/Erosion control				█										
Lower Iron				█										
Reclaim														
Storm Sewer				█										
Curb					█									
Common ex/tolerance					█	█								
Pave base/binder							█							
Raise iron								█	█					
Restoration										█				
Pave wear											█			
Pavement markings												█		
83rd (Start date will change. Notice will be given)														
Removals		█												
Curb/Walk		█												
Patching			█											
Mill			█											
Pave wear				█										
Restoration					█									
Pavement markings						█								

Schedule will change due to utility conflicts, weather conditions, plan changes, unforeseen conditions, work load, and road restrictions

This is a preliminary schedule and will change. Please contact North Valley for an updated schedule.